



Union Territory of Jammu & Kashmir.  
**Office of the Divisional Commissioner, Jammu**  
(Rail Head Complex, Jammu).

(0191-2478991, 2478999, Fax-2478997, e-mail: [divcomjammu@gmail.com](mailto:divcomjammu@gmail.com))

**Principal Secretary to the Govt.**  
Home Department,  
J&K Civil Secretariat, Srinagar.

No: 902/Divcom/P&S/96-Bunkers/2116-18 Dated: July 12, 2021.

Subject: **Physical Progress Report of Bunkers under Languishing in respect of Border Districts Poonch and Rajouri as on 30<sup>th</sup> of June, 2021.**

Sir,

On the apropos subject, I am directed to submit the physical progress for construction of Bunkers under languishing in Border District, Poonch and Rajouri as on 30<sup>th</sup> of June, 2021 as received from respective District Development Commissioners of border Districts Poonch and Rajouri for favour of kind information please.

Yours faithfully,

Encl 01 leaf.

CC for information to the:  
1) Deputy Commissioner, Rajouri.  
2) Deputy Commissioner, Poonch.

*[Signature]*  
**Deputy Director,**  
O/o Divisional Commissioner,  
Jammu

*[Signature]*  
12/7/2021

*Poonch  
to  
12/7/21*



Statement showing the physical progress																	June, 2021												
Sno.	District	Name of Executing Agency	No. of Bunkers Sanctioned			Bunkers Completed			No. of ongoing bunkers.			Achievement as on date			Yet to be taken up			Requirement of funds 2021-22											
			Ind	Com	Total	Ind	Com	Total	Ind	Com	Total	Ind	Com	Total	Ind	Com	Total												
1	Rajouri	RDD	180	20	200	44	9	53	24	3	27	Foundation level	21	3	24	20	2	22	407.48										
												Super structure	3	0	3														
												Slab Level	0	0	0														
												Total	24	3	27														
													24	3	27														
1	Total:		180	20	200	44	9	53	24	3	27	Foundation level	51	9	60	37	7	44	761.80										
												Super structure	7	1	8														
												Slab Level	11	1	12														
												Total	69	11	80														
													69	11	80														
2	Poonch	RDD	180	20	200	74	2	76	69	11	80	Total	69	11	80	37	7	44	1169.28										
	Total:		180	20	200	74	2	76	69	11	80		69	11	80	37	7	44											
	G. Total		360	40	400	118	11	129	93	14	107		93	14	107	57	9	66											