

Physical Progress Report of Bunkers in respect of Border Districts of Jammu Division upto the month of May, 2021

District	Name of PWD Div	No of Bunkers taken for execution			Bunkers Completed		
		Ind	Comm	Total	Ind	Comm	Total
Jammu	No.I	481	43	524	458	40	498
	No.III	719	77	796	660	70	730
Total (Jammu)		1200	120	1320	1118	110	1228
Samba	Samba (PWD)	1734	13	1747	1537	12	1549
	Samba (RDD)	248	135	383	43	0	43
Total (Samba)		1982	148	2130	1580	12	1592
Kathua	Kathua (PWD)	1239	85	1324	1239	84	1323
	Kathua (RDD)	717	85	802	198	0	198
Total (Kathua)		1956	170	2126	1437	84	1521
Rajouri	PWD (Nowshera)	1000	116	1116	947	87	1034
	PWD (Rajouri)	61	72	133	54	71	125
Total (Rajouri)		1745	147	1892	1413	84	1497
Poonch	RDD	2806	335	3141	2414	242	2656
	PWD	235	398	633	232	385	617
Total (Poonch)		500	688	1188	415	511	926
Grand Total		8444	1461	9905	6964	959	7923

Statement showing the Funds sanctioned/ released by the Home Department, J&K for construction of bunkers during the year 2020-21

Sno.	Order No. and date.	Amount sanctioned/ released by Home Department. (Rupees in Lakhs)
1	Home-ACCC01/73/2020-FIN-Home Dated 29.12.2020	3801.62
2	Home-Plng/16/2020-PLG-Home Dated 27.3.2021.	1377.80
	Total:	5179.42

Statement showing the funds released/ utilised / surrendered by the below mentioned Deputy Commissioners during the year 2020-21.

Sr.no.	District.	Funds released (Rupees In Lakhs)	Funds utilised. (Rupees In Lakhs)	Funds surrendered. (Rupees in Lakhs)
1	Jammu.	1158.99	714.22	444.77
2	Samba	621.45	549.30	72.15
3	Kathua	196.42	196.42	0.00
4	Rajouri.	1994.16	877.84	1116.32
5	Poonch	1208.40	880.00	328.40
	Total	5179.42	3217.78	1961.64

Note: The above information is as per reports received from above Deputy Commissioners of their respective Districts.

Deputy Director (E&S)

O/O Divisional Commissioner

Jammu.

17/04/2021