



सत्यमेव जयते

Union Territory of Jammu & Kashmir
Office of Divisional Commissioner, Rail Head Complex, Jammu
Ph No 0191-2478991, 2478999 Fax No 0191-247899 E-mail divcomiammu@gmail.com


Sub:- Record note of the meeting regarding issues of Katra-Banihal section of USBRL Project of Northern Railway.

A spot meeting was held under the Chairmanship of Sh. Ramesh Kumar, IAS Divisional Commissioner Jammu on 10/01/2023 at 5:00 PM in the conference hall of Divisional Commissioner Office, Panama Chowk Jammu to review the various issues pertaining to Katra-Banihal section of USBRL Project of Northern Railway raised by IRCON, AFCONS, Konkan Railway and Northern Railway authorities.

At the outset, the Chairman welcomed the participants and take the detailed review regarding the technical aspect of the project and the various impediments in the execution of the project. The technical team from Railway Authorities raised various issues which needs immediate attention for resolving as it hampers the progress of the project in Katra- Banihal section. The Chairman discussed the issues telephonically with the concerned Deputy Commissioners of Reasi / Ramban, DIG Udampur-Reasi Range and SSP Ramban and accordingly the following decisions are taken.

| S.No | Agenda Item | Decision | Action taken by |
|------|---|--|-------------------------------------|
| 1. | <u>Deployment of Police Personnel:</u> Deployment of Police personnel at Banihal and Sangaldan were reduced from 25 nos to 12 no's which compromise the safety of the project. | Deputy Commissioner, Ramban and SSP Ramban were asked to look into the matter and take appropriate decision for increasing the nafri keeping in mind the prevailing security conditions. | DC, Ramban SSP, Ramban |
| 2. | <u>Repair to Nachlana-Khari road.</u> IRCON authorities intimated that the said road required major repairs and maintenance which is beyond the scope of the project as the IRCON authorities has been restored the road on many occasions through minor repairs and patch works but the road get often closed due to landslides which hampers the progress of the project. | It was decided that Deputy Commissioner, Ramban shall prepare the Detailed Project Report from PW (R&B) authorities and submit formally along with recommendation to the office of Divisional Commissioner, Jammu for taking up the matter further with the Government at appropriate level. | DC, Ramban |
| 3. | <u>Illegal Electrical connections.</u> AFCONS has taken grid supply from JKSPDC through overhead connection for tunneling work of T-49B. The supply is also fed through DG owned operated and run by AFCONS to meet power | Directions are conveyed to Deputy Commissioner, Ramban to look into the matter and constitute a committee comprising of members from JPDCL for enquiring the matter and take appropriate decision accordingly. | DC, Ramban |

| | | | |
|----|---|---|---|
| | requirements when the grid is off. The locals of the surrounding village mainly Khari have taken illegal connections from the supply arranged by AFCONS. Total such illegal connections are approximately 40-50 in Number. | | |
| 4. | <u>Protection work at Mohumangat Nallah.</u> River Training / Protection work at Mohumangat Nallah (Bridge No. 121-Khari) was in progress. Since 08-01-2023, the work has been stopped by Forest officials, who stated that the work is being executed in non-acquired land of Northern Railway, but the fact is that above land is already acquired by Northern Railway. | Directions are conveyed to Deputy Commissioner, Ramban to look into the matter and constitute a Joint committee of Revenue and Forest officers to resolve the issue on priority. | DC, Ramban |
| 5. | <u>Pending Utilization Certificate for water supply at Khari Ramban.</u> An amount of 3.89 lacs was submitted to the office of Deputy Commissioner, Ramban in 2018 for water supply at Khari and the UC is still awaited. | Directions are conveyed to Deputy Commissioner, Ramban to expedite the UC on priority. | DC, Ramban |
| 6. | Delay in works of providing water supply from PHE water sources to Fire fighting pump tanks at tunnels at Reasi and Ramban However, the amount was already deposited to PHE. | Directions are conveyed to Chief Engineer, Jal Shakti Department, Jammu to expedite the works on priority basis. | CE, Jal Shakti Department |
| 7. | Slow progress of work namely construction of 132 KV transmission line from Katra to Reasi by JKPTCL. | Deputy Commissioner, Reasi, Ramban and Chief Engineer, JKPTCL Jammu shall look into the matter and expedite the progress on priority. | DC, Reasi DC, Ramban CE, JKPTCL Jammu |
| 8. | Disturbance by local miscreants at tunnel T-1 P-1 at Gunni Reasi. | DIG Udampur-Reasi Range was requested to look into the matter and issue appropriate instructions to SSP Reasi to resolve the issue on priority by deploying the permanent nafri at the tunnel site. | DIG, Udhampur- Reasi Range SSP, Reasi |
| 9. | NOC from JK PCC for installation of concrete batching plant at Sangaldan area is awaited. | Deputy Commissioner, Ramban is requested to look into the matter by taking with the District Officer, Pollution Control authorities and resolve the issue on priority. | DC, Ramban. |



| | | | |
|-----|--|---|------------|
| 10. | Shifting of 11 KV line over railway land near police station Sangaldan is yet to be started by JKPTCL. | Deputy Commissioner, Ramban is requested to take up the matter with JKPTCL on priority basis for shifting of utilities by JKPTCL. | CE, JKPTCL |
|-----|--|---|------------|

The meeting ended with vote of thanks to Chair.

This issue with the approval of Divisional Commissioner Jammu.

Munish Dutta 11/01/2023
(Munish Dutta)

Deputy Director (Plg)
 With Divisional Commissioner,
 Jammu.

Dated:-11/01/2023

No:902/Divcom/P&S/128/ 157-169

Copy to the-

1. Managing Director, JPDCL, Jammu for information and necessary action.
2. DIG of Police, Udhampur-Reasi Range for information and necessary action.
3. Member Secretary, J&K Pollution Control Committee, J&K for information and n/action.
4. Deputy Commissioner, Reasi/ Ramban for information and necessary action.
5. Sr. Superintendent of Police, Ramban/Reasi for information and necessary action.
6. Chief Engineer, PW (R&B) Jammu for information and necessary action.
7. Chief Engineer, Jal Shakti Department (PHE) Jammu for information and n/action.
8. Chief Engineer, JPDCL Distribution Jammu for information and n/action.
9. Chief Engineer, JPTCL, Jammu for information and n/action.
10. Addl. Secretary with Chief Secretary J&K for the kind information of worthy Chief Secretary
11. Chief Engineer, Construction, North Northern Railway Jammu for information.
12. Chief Administrative Officer (Const) USBRL, Project Northern Railway Jammu for information
13. Chief General Manager, IRCON International Limited, USBRL Project Office, Jammu for information and necessary action.

